TOWN OF LOS GATOS

SPECIAL INSPECTION AND TESTING SCHEDULE

Project Name _____

Building Application Number _____ Date _____

Project Address _____

Testing Inspection Agency or Special Inspector _____

REINFORCED CONCRETE, GUNITE, GROUT & MORTAR:

Concrete	Gunite	Grout	Mortar	
				Aggregate Tests
				Reinforcing Test
				Mix Designs
				Reinforcing Placement
				Batch Plant Inspection
				Inspect Placing
				Cast Specimens
				Pick-up Samples
				Compression Tests

PRECAST / PRESTRESSED CONCRETE:

Piles	Post-tens	Pre-tens	Cladding	
				Aggregate Tests
				Reinforcing Test/Samples
				Tendon Tests
				Mix Designs
				Reinforcing Placement
				Invert Placement
				Concrete Batching
				Concrete Placement
				Installation Inspection
				Cast Samples
				Pick-up Samples
				Compression Tests
				Stressing Inspection

MASONRY:

_____ Special Inspection Stresses Used

_____ Preliminary Acceptance Tests (Masonry Units, Wall Prisms)

_____ Subsequent Tests (Mortar, Grout, Field Wall Prisms)

_____ Placement Inspection of Units

STRUCTURAL WOOD:

	Inspection of Glu-Lam Fab. AITC Certificate
	Inspection of Truss Joist Fab, Manuf. Certificate
	Sample & Test Components
	Sample & Test
	(List specific members below
	Shop Material Identification

STRUCTURAL STEEL/WELDING:

	Sample & Test
	(List specific members below)
	Shop Material Identification
	Welding Inspection ____ Shop ____ Field
	Ultrasonic Inspection ____ Shop ____ Field
	High Strength Bolting Inspection
	Type Bolts ___N ___X ___F
	Metal Deck Welding Inspection
	Reinforcing Steel Welding Inspection

FIREPROOFING:

	Placement Inspection
	Density Tests
	Thickness Test
	Inspect Batching

INSULATING CONCRETE:

	Sample & Test
	Placement Inspection
	Unit Weights

FILL MATERIAL:

	Acceptance Tests
	Placement Inspection
	Field Density
	Inspection of Pad & Trenches by
	Soils Engineer
	Compaction Report or Pad Certification
	Required prior to concrete pour

EPOXY BOLTING:

	Type:

PAVING/ASPHALT CONCRETE:

	Core/Test
	Field Inspection
	Field Report for Parking Lot
	Sub-grade compaction Report
	AB Compaction
	Rock Depth and Asphalt Thickness

Seismic Resisting Elements (Periodic Special Inspection is required, UON):

STRUCTURAL WOOD:

_____ Field-gluing operations of elements of the seismic-force-resisting system (continuous Inspection)
_____ Nailing and Bolting
_____ Anchoring and other fastening: Specify here: _____

Cold-formed Steel Framing:

_____ Screw attachment
_____ Bolting
_____ Anchoring and other fastening: Specify here: _____

Fastening of Mechanical and Electrical Components:

_____ Electrical Equipment for Emergency of Standby Power Systems
_____ Anchorage of other Electrical Equipment in Seismic Design Category E or F
_____ Installing of piping systems intended to carry flammable, combustible or highly toxic contents
_____ Installing of HVAC duct work that will contain hazardous materials

Contractor's Statement of Responsibility

Per Section 1706 of the 2013 California Building Code, the contractor responsible for the construction of a main wind or seismic force resisting system, designed seismic system or a wind or seismic resisting component listed in the statement of special inspections (structural tests and inspection schedule and as noted on the Building Division approved plans) shall submit a written statement of responsibility to the Building Office and the owner prior to the commencement of work on the system or component.

To comply with the requirements of Section 1706, the contractor acknowledges the following:

1 The contractor is aware of the special requirements contained in the statements of special inspections (structural test and inspection schedule and as noted on the Building Division approved plans) prepared by the engineer of record or the registered design professional per the requirements of Section 1705 or the 2013 CBC.

2 Control will be exercised to obtain conformance with the contraction documents approved by the Building Official.

3 The contractor has procedures for exercising control within the contractor's organization, the method and frequency of reporting, and the distribution of the reports.

4 The Contractor has qualified personnel to exerise such control.

ACKNOWLEDGEMENTS:

PROPERTY OWNER: _____

GENERAL CONTRACTOR: _____

PROJECT ENGINEER OR ARCHITECT: _____

INSPECTION AGENCY OR ENGINEER OF RECORD: _____

CHIEF BUILDING OFFICIAL: _____

NOTE: All signatures shall be on the same page:

N:\dev\forms\building\spectest.xls